

			battery pad, pad for electrical equipment housing, and inverter pads. Excavation for installation of the array foundations will also be needed
Mobile Concrete Batching Plant	1	small/mobile	A small mobile concrete or cement mixer will be used to mix and pour concrete for the solar array foundations on site. The exact size is not known at this time, likely around 30 ft in length and attachable to a vehicle as a trailer.
Pile Driver	1	Small	If a pile foundation design is selected for the project, a pile driver may be required to carry out installation of the solar array foundations. This may either be a small, walk along pile driver suitable for installing small solar pilings, or a pile driver attachment to an excavator.
Diesel Generator	2	30kW	A generator will be used on site to power the site office. Additionally, a second generator may be required for other power needs, such as charging small tools, or for lighting.
Flat bed telescopic crane truck	1	37 ft x 12 ft (approximately)	Equipment will be delivered to Naujaat via barge in seacans. Once the seacans arrive, they must be loaded onto a truck, brought to site, and then offloaded from the truck. The crane will be used for offloading at site.
Diesel Generator	2	30kW	If a temporary camp is required, additional generators will be needed for heating and

ᐃᑲᑕᑯᑦ

ᐃᑲᑕᑯᑦ ᑕᑦᑎᑦ ᐃᑲᑕᑯᑦ

ᐱᑦᑎᑦ ᐃᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ	ᑲᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ	ᑲᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ ᑲᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ	ᑲᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ	ᑲᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ
Equipment installation	ᐃᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ	5-10 m3	Non-recyclable construction waste will be taken to the local landfill.	As the waste is inert and does not contain any harmful substances, no other treatment is required.
Camp	ᐃᑲᑕᑯᑦ ᐃᑲᑕᑯᑦ	4500 kg per season	Residential solid waste from the camp during the construction season would be collected by the Hamlet as part of municipal solid waste collection, and disposed of at the local landfill	No additional treatment is required beyond typical municipal landfill treatment.
Equipment installation	ᑲᑲᑕᑯᑦ ᑕᑦᑎᑦ	5000 gal	Port-a-potties or a built outhouse will likely be required on site during construction. Outhouse holding tanks will be emptied at regular intervals as required with a honey truck, under supervision and direction of the Hamlet.	Collected waste would be transported to the Hamlet's wastewater facility for appropriate treatment and disposal.
Camp	ᑲᑲᑕᑯᑦ ᑕᑦᑎᑦ	100,000 gal per season	Camp wastewater would be collected in holding tanks connected to the mobile trailer units,	Collected waste would be transported to the Hamlet's wastewater facility for appropriate treatment and disposal.

Additional Information

SECTION A1: Project Info

SECTION A2: Allweather Road

SECTION A3: Winter Road

SECTION B1: Project Info

SECTION B2: Exploration Activity

SECTION B3: Geosciences

SECTION B4: Drilling

SECTION B5: Stripping

SECTION B6: Underground Activity

SECTION B7: Waste Rock

SECTION B8: Stockpiles

SECTION B9: Mine Development

SECTION B10: Geology

SECTION B11: Mine

SECTION B12: Mill

SECTION C1: Pits

SECTION D1: Facility

SECTION D2: Facility Construction

SECTION D3: Facility Operation

SECTION D4: Vessel Use

SECTION E1: Offshore Survey

SECTION E2: Nearshore Survey

1.Risk: Disturbance of land resulting in habitat destruction. Mitigation Measure: Prior to construction, a review of the site for sensitive plant and animal species will be undertaken via desktop by consulting available databases to identify species of concern within the vicinity of the project. At the time of writing, no important biological or ecological protection areas for wildlife were noted to overlap with the project site. If threatened species are identified within the site area, a plan will be prepared to preserve them. This could look like a slight adjustment to the site location or layout, a plant relocation plan, or a protection plan to ensure disturbance does not occur during construction, as appropriate. Care will be taken during construction to disturb only the land required for the footprint of the solar array and associated components. Once construction is complete, the site will be cleaned up and areas of disturbed vegetation will be revegetated.

2.Risk: Impact to caribou migratory corridors and habitat range. Mitigation Measure: A desktop review of the Caribou Protection Measures outlined in the KRLUP was conducted, as well as a review of the most current (2016) Caribou Ranges Valued Ecosystem Component Map available on the NPC's website. The project site is not located within any caribou protection areas or migration corridors. The project is located within the boundaries of the municipality of Naujaat, and would be built within a fenced area alongside an existing road and other infrastructure. Due to the project's location within the community, additional impacts to caribou movement, activities, or habitat are not expected, as caribou already avoid areas inhabited by humans. Furthermore, once operational, solar projects do not have any moving parts, are contained within the fenced area, operate with very little noise, and do not often require the presence of human personnel to operate. The greatest potential for impact to caribou will be during construction in the summer months, in the event caribou were to stray from their typical movement corridors and come close to the project site. During construction, the site will be active with large, noisy equipment such as excavators, trucks, and drill rigs. Because of the project's proximity to the community and its existence outside of known ranges, potential impacts to caribou posed by these activities are considered very low. However, the project safety plan will include plans to temporarily cease construction activities if caribou are observed within sight or sound range of the project area.

3.Risk: Leak or spillage of fuel, leading to ground contamination. Mitigation Measure: Minimal fuel will be kept on site during the construction phase, estimated to occur over 1-2 summer seasons. The construction site safety plan will include detailed spill mitigation procedures, including protocol for the safe storage of fuel on site, as well as prevention and containment measures and supplies in the event of a spill or leak. All personnel will be briefed daily on site safety and fuel handling.

4.Risk: Interference with local, traditional use of the land. Mitigation Measure: The project team has initiated consultation with both the local Hunters and Trappers Organization, and the Kivalliq Inuit Association to share the proposed project location and understand if there are any potential impacts to traditional land use. At this stage, no impacts to traditional land use have been identified at the site location, and the HTO has confirmed they have no issues with the proposed site. The project team will continue to work with the HTO, the KIA, and the Hamlet as project planning progresses, to ensure there are no anticipated impacts to traditional land use.

5.Risk: Presence of archaeological sites or artefacts within the project area. Mitigation Measure: Prior to construction, the project team will undertake any required heritage or archaeological assessments of the site area in cooperation with the GN Department of Culture and Heritage, to screen for possible archaeological sites or artefacts. The project team has completed a desktop review of known heritage site locations near the project area, and did not find any overlapping areas of note. During construction, the project will put in place procedures to cease activities in the event that an archaeological site is discovered, and will notify the appropriate entities for direction before any activities are resumed.

6.Risk: Generation of construction waste and human waste at the site during construction. Mitigation Measures: The project team will take all appropriate measures to ensure that waste generated during construction is contained and disposed of properly. The project will not generate any hazardous waste (including the solar panels), but may generate minimal construction waste including steel, wiring, glass, wood, etc. All waste will be properly stored during construction and will be disposed of at the local landfill following the completion of construction. The site will also have port-a-potties or an outhouse on site for personnel use during construction. Outhouses will be locked when the site is not occupied, and emptied at frequent intervals by an assigned operator from the Hamlet, to be disposed of appropriately. If any solar panels are damaged and require disposal during construction, the project team will set these aside for safe storage until such time as recycling

can be arranged. If recycling is not possible, panels broken or damaged during construction will be disposed of at the local landfill.

Cumulative Effects

Given the low frequency of commercial and utility scale solar projects in Nunavut, this project is not expected to add significant cumulative effects to past and present developments in the region. Cumulative impacts are thus expected to mainly apply in the context of future development in the territory. Cumulative impacts could include increasing land displacement and habitat loss, as solar projects require significant space to construct and operate. Other cumulative impacts could include the build up of solar PV waste products at end of project life. Solar panels contain harmful chemicals and should be disposed of properly. Currently, recycling of solar PV panel components is available, but not widespread, and based almost entirely in the USA and Europe. In 30 years when this project reaches its end of life, it is anticipated that the project would be re-commissioned for continued operation, and only some components may need to be replaced. By that time, advances in recycling options are expected to have improved as well. From an energy and climate change perspective, some cumulative effects from this project could be considered positive, as the project will increase the amount of available energy in the region, while simultaneously decreasing regional reliance on fossil fuels and decreasing air pollutants and emissions that adversely affect air quality and contribute to global warming.

