

**APPENDIX 8 2025 ANNUAL GEOTECHNICAL REPORT AGNICO
EAGLE REPOSSES AND ACTION TABLE**

Annual Geotechnical Inspection Recommendation (Tetra Tech, 2025)			Priority Level (AEM 2025)	Recommendation (s) to be Implemented?	AEM Response to Recommendation	Additional Action(s) Required	Responsible Department(s)	Expected Date of Implementation	Comment/Additional Action (s) Required
1	Operations/Maintenance	Continue snow removal and snow fencing while looking for improvements	P2	Yes	Snow berms were placed within CP1 to catch snow up wind of D-CP1. Increased frequency of snow clearing downstream of D-CP1 has taken place and will continue.		Environment and Surface operations	On-going	

Annual Geotechnical Inspection Recommendation (Tetra Tech, 2025)			Priority Level (AEM 2025)	Recommendation (s) to be Implemented?	AEM Response to Recommendation	Additional Action(s) Required	Responsible Department(s)	Expected Date of Implementation	Comment/Additional Action(s) Required
3.	R5F3 Inspection and Monitoring	Monitor and continue pumping the ponded water at southwest corner as required.	P3	Yes	The area of interest is periodically pumped out as required. Conceptual design of a new collection pond was completed in 2025. An geotechnical investigation is planned for 2026.		Environment and water management	Q4 2027	

Annual Geotechnical Inspection Recommendation (Tetra Tech, 2025)			Priority Level (AEM 2025)	Recommendation (s) to be Implemented?	AEM Response to Recommendation	Additional Action(s) Required	Responsible Department(s)	Expected Date of Implementation	Comment/Additional Action(s) Required
1.	Operations/Maintenance	It is recommended that regrading of the rockfill slope be completed at the southwest corner of the TSF.	P3	Yes	AEM will continue to monitor the area and commence grading in 2026		Environment	Ongoing	
1.	Inspection and Monitoring	It is recommended that a 4 Horizontal to 1 Vertical slope be maintained along the north slope of Cell 2.	N/A	Already Implemented			Environment	Q3 2025	
1.	Inspection and Monitoring	Consideration should be given to backfill the area of ponded water along the east toe of the TSF.	P4	Yes	AEM will continue to monitor the area and fill / grade it in 2026		Environment	Q4 2026	

Annual Geotechnical Inspection Recommendation (Tetra Tech, 2025)			Priority Level (AEM, 2025)	Recommendation (s) to be Implemented?	AEM Response to Recommendation	Additional Action(s) Required	Responsible Department(s)	Expected Date of Implementation	Comment/Additional Action(s) Required
1.	Channel 1	Repairs should be conducted on Channel1 to promote drainage.	P3	Yes	AEM will maintain this channel in 2026. Approximately 90% of Channel 1 was repaired in 2025 with the remaining planned to be completed in 2026		Environment and Surface Operations	Q4 2026	
2.	Berm 3	Repairs and maintenance should be conducted along the crest of Berm 3 to remediate cracking.	P2	Yes	AEM will maintain the berm		Environment	On-going	
3.	Channel 5	It is recommended that the eastern half of Channel5 be repaired to the design grade.	P3	Yes	AEM will maintain the channel		Environment and Surface Operations	Q4 2026	
4	Berm 4	Depression area between WRSF6 and Berm4, where ponding water was observed, should be monitored	P3	Yes	AEM will continue to monitor the areas of interest and assess the performance.		Environment and Surface Operations	Q4 2026	
5	Berm DP3-A	It is recommended that the cracking observed on the top of the berm be monitored and assessed, and that a mitigation plan be developed.	N/A	Yes	AEM will maintain the berm		Environment and Surface Operations	Q4 2026	

Annual Geotechnical Inspection Recommendation (Tetra Tech, 2025)			Priority Level (AEM, 2025)	Recommendation (s) to be Implemented?	AEM Response to Recommendation	Additional Action(s) Required	Responsible Department(s)	Expected Date of Implementation	Comment/Additional Action(s) Required
1	Itivia Bypass Road	Several low areas require monitoring for potential overflow, if required additional culverts should be installed.	N/A	Yes	AEM will continue to monitor the areas of interest and assess their performance. No issues have been noted for several years.		Surface Operations	On-going	
2		Water in the Itivia tankfarm facility should be emptied as soon as practical to reduce the risk of erosion. Consideration should be given to fill and regrade the areas with depressions.	N/A	Already Implemented	The water is emptied regularly following receipt of acceptable test results.		Surface Operations	On-going	
3	Mine Site Fuel Tank Farm	It is recommended that additional liner cover material be placed over the exposed liner area on the downstream side of the perimeter berm to prevent liner cover material further sliding, and the downstream slope be regarded to the design grade.	N/A	Yes	AEM will add additional cover material		Surface Operations	Q4 2026	
4	Site Culverts	It is recommended that the signage for culverts and KM stations be reviewed for accuracy and updated where required.	N/A	Yes	AEM will review the existing signaged and update it if required.		Environment	Q4 2026	
5	Potal No. 2	It is recommended that the voids underneath the footing foundations that support the corrugated steel entry of Portal No. 2 are backfilled, and erosion protection measures are put in place to prevent additional erosion along the base of the footing.	N/A	Yes	The area performed adequately over the previous year. The area will continue to be monitored and repaired when able.	Monitor performance of the portal	Underground Operations	On-going	

Annual Geotechnical Inspection Recommendation (Tetra Tech, 2025)			Priority Level (AEM, 2025)	Recommendation (s) to be Implemented?	AEM Response to Recommendation	Additional Action(s) Required	Responsible Department(s)	Expected Date of Implementation	Comment/Additional Action(s) Required
	AWAR	Monitor the drainage condition where the steel pipes (served as pipe sleeves) are blocked due to the new waterline, if there is ponding water, risk of overflow, or washouts then new culverts should be installed.	N/A	Yes	AEM will continue to monitor the areas of interest and assess the pumping performance.		Environment and Construction	On-going	