



Consultation Summary

The Project's primary objective is to create long-term benefits for Iqalungmiut and the broader Qikiqtani region by focusing on the following key areas:

- 

5. **Environmental Sustainability:** Recognizing the critical importance of environmental conservation in the Arctic, the Project will be guided by principles of environmental stewardship. The Project has a responsibility to align with environmental stewardship principals, which subsequently have aligned to date with requirements set out by Rightsholding Organizations. The construction of the waterpower facility will be carefully managed to minimize any potential negative impact on local ecosystems and wildlife. Sustainable practices will be embedded in every stage, from planning through to execution, to ensure the protection of the environment. Efforts will focus on energy efficiency, waste reduction, and the preservation of natural habitats.
6. **Economic Development and Job Creation:** A key component of the Project is the stimulation of Iqaluit's local economy. By supporting Inuit businesses, fostering entrepreneurship, and providing training and employment opportunities, the Iqaluit Nukkiqsautiit Project will contribute to reducing unemployment and building a resilient economy. The development of the waterpower facility will create both short-term construction jobs and long-term operational roles, ensuring ongoing economic benefits for the community and enabling the participation of Inuit in energy infrastructure ownership.
7. **Capacity Building & Workforce Development:** The Project will focus on developing the skills of Iqalungmiut particularly Inuit youth, in areas such as construction, Project management, energy generation, and environmental monitoring. Special attention will be given to mentorship programs and hands-on training that provide job-ready skills and qualifications that benefit both individuals and the community. The operation of the waterpower facility will also offer ongoing career development opportunities in energy and environmental fields.

The **Iqaluit Nukkiqsautiit Project** is a transformative initiative that will not only provide a sustainable, reliable, renewable energy source to Iqaluit but will also contribute to the social, cultural, and economic prosperity of the Territory. Through meaningful Inuit involvement and the collaborative efforts of all stakeholders, this Project will help shape the future of Iqaluit and serve as a model for community-driven, sustainable development in the Arctic.

Project History

The Project is classified according to the Phase-Gate system (shown in Figure 1), which helps mitigate risk, and ensure the optimal solution is carried through, and ensures free, prior, and informed consent from Inuit Leadership and Beneficiaries under the Nunavut Land Claims Agreement. This approach to Project development is broken down into phases, which are separated by decision gates. The phases constitute development work including the execution and completion of key activities and deliverables. The gates are decision checkpoints, whereby the Project does not proceed to the following phase until agreement and signed approval from all key Project decision makers.




Figure 1: Phase-Gate Approach to Project Development

The Project is currently in **Phase 3 – Front-End Engineering and Design (FEED)**. A brief summary of activities completed during Phase 1 and 2 is given below.

Phase 1 (2023) Included a review of the Project to understand if an opportunity exists, with a specific focus placed on developing an Inuit Rightsholder approach to Project development. This stage also included a review of possible Project configurations and high-level economics. What was critical here was evaluating the market and recognizing Project strengths and weaknesses. The purpose of this phase was to confirm agreement among Project partners and Inuit Rightsholders to proceed to a deeper level of evaluation.

Phase 2 (2024) Focused on further developing the business case and Project plan. This includes generating and evaluating various viable development alternatives and some preliminary engineering work, including data collection and analysis. The purpose of this phase is to assess confidence in the Project feasibility while considering the initial outcomes of the Tusaqtavut Study and any data collection campaigns, market assessments, and economics before proceeding. This phase includes ongoing Inuit Rightsholder engagement and community consultations/stakeholder engagement all of which are critical to Project success. During this phase, 16 renewable energy options were identified and presented to the community. The community selected a conventional waterpower option as their top choice, with the location at the McKeand river being selected as the preferred site.

Key Consultation Activities

Historic Major Consultation Activities

Date	Audience	Discussion Topic	Outcome
June 2023	Iqaluit Rightsholders	Renewable Energy 101 at Formal Consultation Meeting	10+ Attendees, General Interest in Renewable Energy
June 2023	Iqaluit Public	Renewable Energy 101 at Formal Consultation Meeting	40+ Attendees, General Interest in Renewable Energy
November 2023	Iqaluit Rightsholders	Presentation of 16 Options + Vote at Formal Consultation Meeting	10+ Attendees, Votes Received
November 2023	Iqaluit Public	Presentation of 16 Options + Vote at Formal Consultation Meeting	50+ Attendees, Votes Received
November 2023	Inuksuk High School	Presentation of 16 Options + Vote at Formal Class	30+ Attendees, Votes Received
November 2023	Nunavut Arctic College	Presentation of 16 Options + Vote at Through Environmental Tech Instructor	Votes Received
November + December 2023	Iqaluit Public	Presentation of 16 Options + Vote at Informal Sessions held at Iqaluit Museum 4x	20+ People Stopped by, Votes Received
March 2024	QIA Board	Presentation of Results of Vote + Request for Motion to Support Proceeding to Phase 3	Motion Approved to Support Advancing to Phase 3
July 2024	Iqaluit Rightsholders	Lessons Learned from Inukjuak Hydro – Site Visit	Representatives from QIA, Amaruq HTA, Youth, QC, Participated in Site Visit to Inukjuak to Learn about Community-Scale Hydro from Inuit in Inukjuak
January 2025	Amaruq HTA	Project Update + Road Routing Workshop	Board Attended, Feedback Received on How to Improve Communication on Project Moving Forward, Board Raised Concerns on Potential Environmental Impacts if Project were to be Constructed (Phase 5)

January 2025	Iqaluit Rightsholders	Project Update + Question on Goals (Electrical, Electrical + Thermal, or Electrical + Industrial) at Formal Consultation Meeting	15+ Attendees, Feedback Received on Interest to Explore all Options, though Potential Environmental Impacts Must be Identified + Mitigated if the Project were to Proceed to Construction (Phase 5)
January 2025	Iqaluit Public	Project Update + Question on Goals (Electrical, Electrical + Thermal, or Electrical + Industrial) at Formal Consultation Meeting	65+ Attendees, Feedback Received on Interest to Explore all Options, though Potential Environmental Impacts Must be Identified + Mitigated if the Project were to Proceed (Phase 5)
March 2025	Rightsholders	Flyover of Project Site with Rightsholder + Federal Representatives	12+ Attendees, Visual Representation of Project Location Provided from Air in Twin Otter
March 2025	Panniqtuuq Community Lands and Resources Committee	Project Update at Formal Consultation Meeting	6+ Attendees, Feedback Received on How to Improve Communication on Project Moving Forward, Concerns Raised on Potential Environmental Impacts if Project were to be Constructed (Phase 5), Benefits Need to be Better Clarified
March 2025	Panniqtuuq Public	Informal Project Updates	Table at Northmart
March 2025	Panniqtuuq Public	Project Update at Formal Consultation Meeting	30+ Attendees, Feedback Received on How to Improve Communication on Project Moving Forward, Concerns Raised on Potential Environmental Impacts if Project were to be Constructed (Phase 5), Benefits Need to be Better Clarified
March 2025	Amaruq HTA	Project Update at Annual General Meeting	75+ Attendees, Feedback Received on General Interest for More Frequent Project Updates, Clarity on Current Status only being Studies was Helpful
March 2025	GN Premier	Formal Meeting to Provide Project Updates	
May 2025	Panniqtuuq HTA	Project Update at Formal Consultation Meeting	
May 2025	Panniqtuuq Hamlet Council	Project Update at Formal Consultation Meeting	

May 2025	QIA Staff	Project Overview Presentation at Formal Meeting	
May 2025	Minister Responsible for QEC / QIA	Formal Meeting to provide Project Updates	
June 2025	Amaruq HTA	Project Update at Formal Consultation Meeting	
August 2025	Iqaluit Public	Informal Updates on plans for the Field Season by Field Crews	Table at Northmart
August through September 2025	Amaruq HTA + Panniqtuuq HTA	Weekly Project Updates sent via E-mail	
September and October 2025	Public	Social Media Posting	
September 2025	Amaruq HTA	Coordination with Amaruq HTA for Field Site Visit	
September 2025	Iqaluit Public	Presentation by Lead Archaeologist Covering 2025 Field Season Results	
September 2025	Amaruq HTA	Coordination with Amaruq HTA for Using Helicopter for Radio Tower Repairs	
October 2025	Panniqtuuq HTA	Informal Project Updates	
November 2025	QIA	Formal Meeting to Kickoff IIBA Negotiations	
November 2025	Amaruq HTA	Presentation at Special AGM (open to membership) reviewing High Level Field Season Results	
December 2025	Nunavummiut	Nunatsiaq News Op-Ed	

December 2025	GN Premier Principal Secretary	Project Update for New Government	
--------------------------	-----------------------------------	--------------------------------------	--

Photos from Abovementioned Historic Major Consultation Activities




Planned Major Consultation Activities

Date	Audience	Discussion Topic
November 2025	Iqaluit Rightsholders + Public	Results Sharing from Year 1 Field Season
November 2025	Panniqtuuq Rightsholders + Public	Results Sharing from Year 1 Field Season
January 2025	Iqaluit Rightsholders + Public	Energy Literacy + Inuit Knowledge Sharing on Hydro from Inukjuak and Nuuk
January 2026	Panniqtuuq Rightsholders + Public	Energy Literacy + Inuit Knowledge Sharing on Hydro from Inukjuak and Nuuk

Approved and Implemented Engagement Cycle for INP



PHASE 3 – ENGAGEMENT PLAN



2025 Engagements:

- Winter:
 - Let's Talk Water Power
 - Trail systems
 - Online public education
- Spring: hiring and field season plan
- Summer: online updates from the field
- Fall: results sharing and review
- Before Christmas: Project naming